

SHORT NOTE**Computerization and Modernization of 22+2 Border Check Posts in the State of Maharashtra on BOT Basis****Objective :-**

- Computerization and Modernization of 22+2 Border Check Posts to create fast & transparent Modes operandy of the officers of three departments **Transport, Sales Tax and State Excise Departments** who will function under one building premises simultaneously.
- 100% checking of the vehicle will be possible.
- It will enable the concerned drivers/owners to make the payment of the due amount within short time at one place.

Approval :-

- MSRDC declared as PIA Vide GR dated 25th March, 2008
- Rs 100 crore for land acquisition
- Rate of service fee is fixed
- Advertisement rights given to Concessionaire

Classification of BCP's :-

Classification of the BCP	Number	Number of lanes on Both sides of BCP	Area required for each BCP	Remarks
Major	03	15-15	15-20 Hect	<ul style="list-style-type: none"> • 13 BCPS are under O&M. • 7 BCPs are in progress • 4 BCPs - L.A. is still under process • As per ROW available 6insitu BCPs being constructed till L.A.
Big	02	13-13	12-15 Hect	
Medium	07	10-10	12-15 Hect	
Small	10+2	07-07	<10Hect	
Total	24			

Scope of the Project: - Construction of BCP at 22+2 locations

Category	No.	No. of Lanes	Location
Major	3	15+15	Achhad, Navapur, Hadakhed
Big	2	13+13	Kagal, Deori
Medium	7	10+10	Saoner, Ramtek, Mandrup, Marwade, Pimpalkhunti, Omarga, Insuli
Small	10	7+7	Warud, Kharpi, Muktainagar, Biloli, Borgaon, Shinoli, Akkalkuwa, Rajura, Chorwad, Deglur
Additional BCP	2	7+7	Kelwad (Chindwada road) and Peth
In-situ	6-Out of above	As per availability of RoW	Akkalkuwa, Shinoli, Kelwad (Chindwada road), Marwade, Deglur, Peth

Facilities at each side of BCP :-

- Weigh bridges and Toll booths
- Administrative Building ,Transport Office
- Go down, Facility Centers
- Ladies and Gents Toilet
- Detention Area, Parking area
- Landscaping and Plantation
- Single & Tripple Sharing Hostel, Dormitory

Concessionaire -

- M/s Sadhbhav & Consortium
- Work Order – 05.05.2009
- Concession Period 24 Years 6 Months
- Project Cost- 1571.00Crores

Independent Consultant -

- M/s Sai Consulting Engineers Pvt Ltd
- Work order date – 17.05.2010
- Original consultancy cost- 4.51 Crores (3.84 cr+0.67 cr operation and maintenance)
- Period of consultancy- 18 months for construction and 18 months during DLP
- Extension granted : Up to 30th Nov 2015

LIST OF 24 CHECK POST -

Sr. No.	Place	Type of BCP	Taluka/District	Adjoining State	Land Handing over date	PCC/CC date	Status of Project
1	Acchad	Major	Talasari/Thane-Palghar	Gujarat	03-03-2010	04-03-2013	In O&M
2	Haddakhed	Major	Shirpur/Dhule	Madhya Pradesh	20-07-2010	20-01-2014	In O&M
3	Navapur	Major	Navapur/Nandurbar	Gujarat	28-10-2010	14-08-2013	In O&M
4	Savner	Medium	Savner/Nagpur	Madhya Pradesh	18-03-2010	14-12-2012 / CC 01.11.2013	In O&M
5	Deori	Big	Deori / Gondhia	Chhatisgad	04-07-2012	20-08-2014	In O&M
6	Omerga	Medium	Omerga / Osmanabad	Karnataka	31-03-2010	27-09-2013	In O&M
7	Mandrup	Medium	South Solapur / Solapur	Karnataka	09-12-2009	14-12-2012 / CC 13.03.2013	In O&M
8	Pimpalkutti	Medium	Pandharkawada / Yeotmal	Andhra Pradesh	24-04-2010	30-05-2013 / CC 01.11.2013	In O&M
9	Manegaon	Medium	Ramtek / Nagpur	Madhya Pradesh	31-08-2010	27-06-2013	In O&M
10	Purnad	Small	Muktainagar / Jalgaon	Madhya Pradesh	12-03-2012	20-08-2014	In O&M
11	Biloli	Small	Biloli/ Nanded	Andhra Pradesh	13-11-2010	28-02-2014	In O&M
12	Khapri	Small	Chandurbazaar / Amravati	Madhya Pradesh	29-06-2010	27-12-2013	In O&M
13	Warud	Small	Warud/ Amravati	Madhya Pradesh	31-03-2010	27-09-2013	In O&M
14	Borgaon	Small	Surgana/ Nasik	Gujarat	10-02-2011		98%
15	Akkalkua	Small	Akkalkua/ Nandurbar	Gujarat	01-07-2013		95%
16	Chandgad-	Small	Chandgad/Kolh	Karnataka	01-07-2013		95%

Sr. No.	Place	Type of BCP	Taluka/District	Adjoining State	Land Handing over date	PCC/CC date	Status of Project
	Shinoli		apur				
17	Kelod	small	Chindwada/Nagpur	Madhya Pradesh	02-02-2014		95%
18	Rajura	Small	Rajura/Chandrapur	Andhra Pradesh	09-04-2013		70%
19	Kagal	Big	Kagal/Kolhapur	Karnataka	11-02-2014		60%
20	Chorwad	Small	Raver/Jalgaon	Madhya Pradesh	not handed		Not started (LA pending)
21	Insuli	Medium	Savantwadi/Sindhudurg	Goa	02-02-2014 Plantation work started as per NGT		GAD approved under process
22	Deglur	Small	Deglur/Nanded	Andhra Pradesh	not handed		Not started (LA pending, stay HC Aurangabad)
23	Marawade	Medium	Mangalvedha/Solapur	Karnataka	not handed		Not started (LA pending)
24	Peth	small	Peth/Nashik	Gujurat	not handed		Not started (LA pending)

Critical & Pending Issues :-

- Marwade/Katral - Land transfer still pending
- Degloor- Stay by HC Aurangabad
- Peth- Permission of NHAI pending
- Chorwad- Change in site (Joint Measurement done)
- Non-provision of amenities at various BCP
- 2 BCPs Additional (Peth&Kelwat) – GR by GoM (MSRDC submitted proposal vide Ltr. Dt. 23.06.2015)